COMPLETION REPORT

1	Name of the Work	Improvements and maintenance of Community properties (Park) in ward No 12.
2	Sanctioned Estimate No. and date	EE/DD/TS/40/2020-21 Dated: 17.11.2020
3	Head of Account which is chargeable	P3292 (Job Code 012-20-000111)
4	Instrument Order No. and date	EE/DD/WO/192/20-21 dated: 26.02.2021
5	Name of Contractor	Sri Nagarajaiah Sunil
6	Work started	26.02.2021
7	Work Completion	15/5/21
8	Time Stipulated for Completion of Work	60 days
9	Delay in Execution of Work	day.
10	Measurement recorded in	MB No. 4864/2019-20 Page No. 48
11	Check Measurement of the Asst	30/4/21 to 15/5/21
12	Name of the office/official in charge of the work	Assistant executive engineers office shettyhalli sub division - AEE.
	a) Asst. Eng/Junior Engineer	S.N. Krishnamurthy, AE
	b) Asst. Executive Engineer	Janardhan, AEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 15.00 Lakhs	Rs. 11,45,792.20	-	-

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in

Assistant Engineer
Ward no.12

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

EXECUTIVE ENGINEER

Scanned by CamScanner